



WAYNE-FINGER LAKES
BOARD OF COOPERATIVE EDUCATIONAL SERVICES

Construction Report 3/27/06

Project	Approximate % Completed
Roofing Work	97
Carpet & Vinyl Tile Work	97
Lockers A & B	100
Lockers for 2-Locker Rooms to be Delivered Next Week	95
Painting of Gym Ceiling	100
Gym Floor – Will Begin Soon After Ceiling Paint is Complete	
Ceiling and Drywall Work	100
Plumbing Work	100
HVAC Work (Pre Modifications)	95
Electrical Work	97

- Site work is waiting for weather. Work to be completed: Seeding, sidewalks, and topping of blacktop roads, parking lot and sidewalks.
- We are pleased to report that to date, there have been no reportable accidents or injuries.
- We are waiting for a Punch List to begin corrections.